





ADVANCED MATERIALS RESEARCH LABORATORY

Project No. 9509400

ID	Phase	Weeks	Progress to date	Start	Finish	2005				2006				2007				2008			
						Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
1	Preliminary Plans	33.2 wks	100%	Mon 5/2/05	Mon 12/19/05		Progress to date														
2	Design Approval Date	0 wks	100%	Thu 7/28/05	Thu 7/28/05			Estimated Occupancy Date													
3	Agency Review	4 wks	100%	Tue 11/22/05	Mon 12/19/05			Progress to date													
4	Working Drawings	42 wks	100%	Tue 12/20/05	Mon 10/9/06		Progress to date														
5	Agency Review	2 wks	100%	Tue 8/29/06	Thu 10/12/06					Progress to date											
6	Bid & Award Contract	14.7 wks	100%	Thu 11/9/06	Tue 2/20/07						Progress to date										
7	Construction	58.5 wks	99%	Wed 2/21/07	Fri 4/4/08						Progress to date										
8	Occupancy Date	0 wks	0%	Fri 4/4/08	Fri 4/4/08														PPG Occupancy Date		
9	Close Out	12 wks	5%	Fri 4/4/08	Fri 6/27/08														Current Schedule		

PPG Schedule 
 PPG Occupancy Date 
 Progress to date 

Current Schedule 
 Estimated Occupancy Date 